

Id	Opgavenavn	Varighed	Startdato	Slutdato	2019																																																																																										
					august							september							oktober							november							december							2019 januar							februar							marts							april							maj							juni							juli							august						
					28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35																															
1	Byggeplads	286 dage	ma 16-07-18	ma 19-08-19	[Gantt bar]																																																																																										
2	Opstart byggeplads	5 dage	ma 16-07-18	fr 20-07-18	[Gantt bar]																																																																																										
3	Fjernelse af byggeplads	5 dage	ma 12-08-19	fr 16-08-19	[Gantt bar]																																																																																										
4	Aflevering	1 dag	ma 19-08-19	ma 19-08-19	[Gantt bar]																																																																																										
5	Etape 1 - Bygn. I	179 dage	ma 16-07-18	to 21-03-19	[Gantt bar]																																																																																										
6	Stillads	179 dage	ma 16-07-18	to 21-03-19	[Gantt bar]																																																																																										
9	Tagarbejde	115 dage	ma 20-08-18	fr 25-01-19	[Gantt bar]																																																																																										
20	Vindues og facade renovering	90 dage	ma 20-08-18	fr 21-12-18	[Gantt bar]																																																																																										
33	Varme, vand og afløbsinstallationer	75 dage	ma 27-08-18	fr 07-12-18	[Gantt bar]																																																																																										
51																																																																																															
52	Etape 2 - Bygn. U	180 dage	ma 01-10-18	fr 07-06-19	[Gantt bar]																																																																																										
53	Stillads	180 dage	ma 01-10-18	fr 07-06-19	[Gantt bar]																																																																																										
56	Tagarbejde	115 dage	ma 19-11-18	fr 26-04-19	[Gantt bar]																																																																																										
67	Vindues og facade renovering	95 dage	ma 26-11-18	fr 05-04-19	[Gantt bar]																																																																																										
77	Varme, vand og afløbsinstallationer	62 dage	to 03-01-19	fr 29-03-19	[Gantt bar]																																																																																										
98																																																																																															
101	Etape 3 - Bygn. U	150 dage	ma 21-01-19	fr 16-08-19	[Gantt bar]																																																																																										
102	Stillads	150 dage	ma 21-01-19	fr 16-08-19	[Gantt bar]																																																																																										
105	Tagarbejde	90 dage	ma 11-03-19	fr 12-07-19	[Gantt bar]																																																																																										
118	Vindues og facade renovering	65 dage	ma 08-04-19	fr 05-07-19	[Gantt bar]																																																																																										
121	Varme, vand og afløbsinstallationer	52 dage	to 04-04-19	fr 14-06-19	[Gantt bar]																																																																																										